**NAME OF WORK : IMPROVEMENTS AND RESTORATION OF ROAD IN WARD NO. 05 (PACKAGE 01) (PACKAGE CONSISTS OF 6 WORKS).**

# EMB

## Third and Final Bill

# Measurement Sheet

# (Book No: 03)

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF WORK:- Improvements and Restoration of Road in Ward No. 05 (Package 01) (Package Consists of 6 works).**

**MEASUREMENT SHEET**

**Measurements Taken On :**

**Third And Final Bill**

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Rate in RS. | Amount in RS. |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Item no.01 | | Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification and directions of the Engineer in charge. | | | | | | | | | | |
| | | | Cum | | | | | | | | | |
| | | **Total Executed Quantity** | | | | | | | | 2138.52 | | |
| | | **Tender Quantity** | | | | | | | | 3826.79 | | |
| | | **Modified Schedule - B Quantity** | | | | | | | | 2138.52 | | |
| | | **DPQ Quantity Paid in upto 2nd RA Bill** | | | | | | | | 2138.52 | | |
| | | **Now to be paid Quantity** | | | | | | | | Nill | | |
| Item no.02 | | Removing and refixing stone slabs of drains and pointing in CM (1:3) complete as per specification and directions of the Engineer in charge. | | | | | | | | | | |
| | | | Sqm | | | | | | | | | |
| | | **Total Executed Quantity** | | | | | | | | 5128.52 | | |
| | | **Tender Quantity** | | | | | | | | 11256.60 | | |
| | | **Modified Schedule - B Quantity** | | | | | | | | 5128.52 | | |
| | | **DPQ Quantity Paid in upto 2nd RA Bill** | | | | | | | | 5128.52 | | |
| | | **Now to be paid Quantity** | | | | | | | | Nill | | |
| Item no.03 | | Providing granite slabs of selected quality roughly dressed having a size of 7.5cms thick and fixed in cement mortar (1:6) including fixing curing etx., complete as per specification and directions of the Engineer in charge. | | | | | | | | | | |
| | | | Sqm | | | | | | | | | |
| | | **Total Executed Quantity** | | | | | | | | 2408.27 | | |
| | | **Tender Quantity** | | | | | | | | 5378.02 | | |
| | | **Modified Schedule - B Quantity** | | | | | | | | 2408.27 | | |
| | | **DPQ Quantity Paid in upto 2nd RA Bill** | | | | | | | | 2408.27 | | |
| | | **Now to be paid Quantity** | | | | | | | | Nill | | |
| Item no.04 | | Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM of machinery, curing complete as per specification and directions of the Engineer in charge. | | | | | | | | | | |
| | | | Cum | | | | | | | | | |
| | | **Total Executed Quantity** | | | | | | | | 90.12 | | |
| | | **Tender Quantity** | | | | | | | | 103.74 | | |
| | | **Modified Schedule - B Quantity** | | | | | | | | 90.12 | | |
| | | **DPQ Quantity Paid in upto 2nd RA Bill** | | | | | | | | 90.12 | | |
| | | **Now to be paid Quantity** | | | | | | | | Nill | | |
| Item no.05 | | Providing laying plain/ reinforced cement concrete for side Drains Using M20 nominal mix Concrete with OPC at 300kgs.With 20mm and Down size granite metal coarse aggregate at 0.69cum and fine aggregate at 0.43cum Machne mixed, well compacted for wall and Bottom including centering shuttering,cost of materials,HOM of Machinery,Curing Etc.,Complete Excluding cost of Steel as per morth MORTH specification No. 1500, 1700, 2200. Including Cost of material, Labour, HOM complete as per specification and directions of the Engineer in charge. | | | | | | | | | | |
| | | | Cum | | | | | | | | | |
| | | **Total Executed Quantity** | | | | | | | | 11.10 | | |
| | | **Tender Quantity** | | | | | | | | 14.04 | | |
| | | **Modified Schedule - B Quantity** | | | | | | | | 11.10 | | |
| | | **DPQ Quantity Paid in upto 2nd RA Bill** | | | | | | | | 11.10 | | |
| | | **Now to be paid Quantity** | | | | | | | | Nill | | |
| Item no.06 | | Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specification and directions of the Engineer in charge. | | | | | | | | | | |
| | | | Tonne | | | | | | | | | |
| | | **Total Executed Quantity** | | | | | | | | 174.27 | | |
| | | **Tender Quantity** | | | | | | | | 208.73 | | |
| | | **Modified Schedule - B Quantity** | | | | | | | | 174.27 | | |
| | | **DPQ Quantity Paid in upto 2nd RA Bill** | | | | | | | | 174.27 | | |
| | | **Now to be paid Quantity** | | | | | | | | Nill | | |

Contractor

CIVIL Pro Sig..... Date..... PMC BANGALORE

Assistant Engineer

Assistant Executive Engineer

**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF WORK:- Improvements and Restoration of Road in Ward No. 05 (Package 01) (Package Consists of 6 works).**

**MEASUREMENT SHEET**

**Measurements Taken On :**

**Third And Final Bill**

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Rate in RS. | Amount in RS. |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Item no.01 | | Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification and directions of the Engineer in charge. | | | | | | | | | | |
| | | | Cum | | | | | | | | | |
| | | **Total Executed Quantity** | | | | | | | | 2138.52 | | |
| | | **Tender Quantity** | | | | | | | | 3826.79 | | |
| | | **Modified Schedule - B Quantity** | | | | | | | | 2138.52 | | |
| | | **DPQ Quantity Paid in upto 2nd RA Bill** | | | | | | | | 2138.52 | | |
| | | **Now to be paid Quantity** | | | | | | | | Nill | | |
| Item no.02 | | Removing and refixing stone slabs of drains and pointing in CM (1:3) complete as per specification and directions of the Engineer in charge. | | | | | | | | | | |
| | | | Sqm | | | | | | | | | |
| | | **Total Executed Quantity** | | | | | | | | 5128.52 | | |
| | | **Tender Quantity** | | | | | | | | 11256.60 | | |
| | | **Modified Schedule - B Quantity** | | | | | | | | 5128.52 | | |
| | | **DPQ Quantity Paid in upto 2nd RA Bill** | | | | | | | | 5128.52 | | |
| | | **Now to be paid Quantity** | | | | | | | | Nill | | |
| Item no.03 | | Providing granite slabs of selected quality roughly dressed having a size of 7.5cms thick and fixed in cement mortar (1:6) including fixing curing etx., complete as per specification and directions of the Engineer in charge. | | | | | | | | | | |
| | | | Sqm | | | | | | | | | |
| | | **Total Executed Quantity** | | | | | | | | 2408.27 | | |
| | | **Tender Quantity** | | | | | | | | 5378.02 | | |
| | | **Modified Schedule - B Quantity** | | | | | | | | 2408.27 | | |
| | | **DPQ Quantity Paid in upto 2nd RA Bill** | | | | | | | | 2408.27 | | |
| | | **Now to be paid Quantity** | | | | | | | | Nill | | |
| Item no.04 | | Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM of machinery, curing complete as per specification and directions of the Engineer in charge. | | | | | | | | | | |
| | | | Cum | | | | | | | | | |
| | | **Total Executed Quantity** | | | | | | | | 90.12 | | |
| | | **Tender Quantity** | | | | | | | | 103.74 | | |
| | | **Modified Schedule - B Quantity** | | | | | | | | 90.12 | | |
| | | **DPQ Quantity Paid in upto 2nd RA Bill** | | | | | | | | 90.12 | | |
| | | **Now to be paid Quantity** | | | | | | | | Nill | | |
| Item no.05 | | Providing laying plain/ reinforced cement concrete for side Drains Using M20 nominal mix Concrete with OPC at 300kgs.With 20mm and Down size granite metal coarse aggregate at 0.69cum and fine aggregate at 0.43cum Machne mixed, well compacted for wall and Bottom including centering shuttering,cost of materials,HOM of Machinery,Curing Etc.,Complete Excluding cost of Steel as per morth MORTH specification No. 1500, 1700, 2200. Including Cost of material, Labour, HOM complete as per specification and directions of the Engineer in charge. | | | | | | | | | | |
| | | | Cum | | | | | | | | | |
| | | **Total Executed Quantity** | | | | | | | | 11.10 | 174.27 | |
| | | **Tender Quantity** | | | | | | | | 14.04 | 208.73 | |
| | | **Modified Schedule - B Quantity** | | | | | | | | 11.10 | 174.27 | |
| | | **DPQ Quantity Paid in upto 2nd RA Bill** | | | | | | | | 11.10 | 174.27 | |
| | | **Now to be paid Quantity** | | | | | | | | Nill | Nil | |
| Item no.06 | | Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specification and directions of the Engineer in charge. | | | | | | | | | | |
| | | | Tonne | | | | | | | | | |
| | | **Total Executed Quantity** | | | | | | | | 174.27 | 11.10 | |
| | | **Tender Quantity** | | | | | | | | 208.73 | 14.04 | |
| | | **Modified Schedule - B Quantity** | | | | | | | | 174.27 | 11.10 | |
| | | **DPQ Quantity Paid in upto 2nd RA Bill** | | | | | | | | 174.27 | 11.10 | |
| | | **Now to be paid Quantity** | | | | | | | | Nill | Nil | |

Contractor

CIVIL Pro Sig..... Date..... PMC BANGALORE

Assistant Engineer

Assistant Executive Engineer

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Rate in RS. | Amount in RS. |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Item no.07 | | Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work, curing, including cost of alll materials, labour,hire charges of machinery,loading,unloading,lead and lift,transportation etc ,complete as per specification and directions of the Engineer in charge.. (Data Rate) | | | | | | | | | | |
| | | | Sqm | | | | | | | | | |
| | | **Total Executed Quantity** | | | | | | | | **578.70** | | |
| | | **Tender Quantity** | | | | | | | | **647.28** | | |
| | | **Modified Schedule - B Quantity** | | | | | | | | **578.70** | | |
| | | **DPQ Quantity Paid in upto 2nd RA Bill** | | | | | | | | **578.70** | | |
| | | **Now to be paid Quantity** | | | | | | | | **Nill** | | |
| Item no.08 | | Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of alll materials, labour,hire charges of machinery, loading, unloading, lead and lift,transportation etc ,complete as per specification and directions of the Engineer in charge. | | | | | | | | | | |
| | | | Sqm | | | | | | | | | |
| | | **Total Executed Quantity** | | | | | | | | **41.78** | | |
| | | **Tender Quantity** | | | | | | | | **120.30** | | |
| | | **Modified Schedule - B Quantity** | | | | | | | | **41.78** | | |
| | | **DPQ Quantity Paid in upto 2nd RA Bill** | | | | | | | | **41.78** | | |
| | | **Now to be paid Quantity** | | | | | | | | **Nill** | | |
| Item no.09 | | Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications | | | | | | | | | | |
| | | | Cum | | | | | | | | | |
| | | Vide Total executed Quantity from premeasuremet Page no. 01 & 02 | | | | | | | | **2350.15** | | |
| | | **Total Executed Quantity** | | | | | | | | **2350.15** | | |
| | | **Tender Quantity** | | | | | | | | **1318.47** | | |
| | | **Modified Schedule - B Quantity** | | | | | | | | **1648.09** | | |
| | | **Quantity Upto 125%** | | | | | | | | **703.35** | | |
| | | **Quantity Above 125%** | | | | | | | | | | |
| | | **DPQ Quantity Paid in upto 2nd RA Bill** | | | | | | | | **1648.09** | | |
| | | **Quantity Upto 125%** | | | | | | | | **529.10** | | |
| | | **Quantity Above 125%** | | | | | | | | | | |
| | | **Now to be paid Quantity** | | | | | | | | **172.96** | **56.82** | **9827.00** |
| | | **Quantity Above 125%** | | | | | | | | | | |
| Item no.10 | | Scarifying bituminous course 50mm to 75mm thick along with premix carpet / surface dressing by road roller attached with scarifier without disturbing the base and stacking the debris including cost of all labour charges, HOM of machineries complete as per specifications | | | | | | | | | | |
| | | | Sqm | | | | | | | | | |
| | | Vide Total executed Quantity from premeasuremet Page no. 03 & 04 | | | | | | | | **21723.71** | | |
| | | **Total Executed Quantity** | | | | | | | | **21723.71** | | |
| | | **Tender Quantity** | | | | | | | | **26339.70** | | |
| | | **Modified Schedule - B Quantity** | | | | | | | | **21720.42** | | |
| | | **DPQ Quantity Paid in upto 2nd RA Bill** | | | | | | | | **19777.85** | | |
| | | **Now to be paid Quantity** | | | | | | | | **1945.86** | | |
| | | **Quantity limited to** | | | | | | | | **1942.57** | **41.75** | **81102.00** |
| Item no.11 | | Supplying and laying Sand / Crushed Sand complete as per specification and directions of the Engineer in charge | | | | | | | | | | |
| | | Item is Not Operated | | | | | | | | | | |
| Item no.12 | | Extra for watering the earth to bring the earth upto required optimum moisture content manually including cost of all labour complete as per specification and directions of the Engineer in charge. | | | | | | | | | | |
| | | Item is Not Operated | | | | | | | | | | |
| Item no.13 | | Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, HOM complete as per specifications | | | | | | | | | | |
| | | | Sqm | | | | | | | | | |
| | | Vide Total executed Quantity from premeasuremet Page no. 05 & 06 | | | | | | | | **25599.70** | | |
| | | **Total Executed Quantity** | | | | | | | | **25599.70** | | |
| | | **Tender Quantity** | | | | | | | | **26339.70** | | |
| | | **Modified Schedule - B Quantity** | | | | | | | | **25596.95** | | |
| | | **DPQ Quantity Paid in upto 2nd RA Bill** | | | | | | | | **23653.84** | | |
| | | **Now to be paid Quantity** | | | | | | | | **1945.86** | | |
| | | **Quantity limited to** | | | | | | | | **1943.11** | **6.42** | **12474.00** |

Contractor

CIVIL Pro Sig..... Date..... PMC BANGALORE

Assistant Engineer

Assistant Executive Engineer

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Rate in RS. | Amount in RS. |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Item no. 14 | | Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications | | | | | | | | | | |
| | | | Cum | | | | | | | | | |
| | | Vide Total executed Quantity from premeasuremet Page no. 07 to 09 | | | | | | | | 6783.00 | | |
| | | **Total Executed Quantity** | | | | | | | | 6783.00 | | |
| | | **Tender Quantity** | | | | | | | | 6149.61 | | |
| | | **Modified Schedule - B Quantity** | | | | | | | | | | |
| | | **Quantity Upto 125%** | | | | | | | | 6783.34 | | |
| | | **DPQ Quantity Paid in upto 2nd RA Bill** | | | | | | | | 6162.43 | | |
| | | **Now to be paid Quantity** | | | | | | | | 620.91 | | |
| | | **Quantity Upto 125%** | | | | | | | | 620.57 | 2021.29 | 1254353.00 |
| Item no. 15 | | Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications | | | | | | | | | | |
| | | | Sqm | | | | | | | | | |
| | | Vide Total executed Quantity from premeasuremet Page no. 10 to 12 | | | | | | | | 34709.13 | | |
| | | **Total Executed Quantity** | | | | | | | | 34709.13 | | |
| | | **Tender Quantity** | | | | | | | | 28661.30 | | |
| | | **Modified Schedule - B Quantity** | | | | | | | | | | |
| | | **Quantity Upto 125%** | | | | | | | | 34718.83 | | |
| | | **DPQ Quantity Paid in upto 2nd RA Bill** | | | | | | | | 31978.76 | | |
| | | **Now to be paid Quantity** | | | | | | | | | | |
| | | **Quantity Upto 125%** | | | | | | | | 2730.36 | 34.26 | 93542.00 |
| Item no. 16 | | Providing and laying bituminous macadam on prepared surface with crushed coarse aggregates as per design mix formula for base / binding course including loading of aggregates with F.E. loader, hot mixing of stone aggregates and bitumen in hot mix plant, transporting the mixed material in tipper to paver and laying mixed materials with paver finisher to the required level and grade, rolling by smooth wheeled, vibratory & tandem rollers to achieve the desired density, but excluding cost of primer / tack coat including lead, lift and cost of all materials, labour, HOM of machineries complete as per specifications. MORTH /Chapter 5 - using 40/60 TPH capacity H.M.P. with Mechanical paver Gr-II (50 mm to 75 mm) with 3.4 % VG-30 Bitumen | | | | | | | | | | |
| | | | Cum | | | | | | | | | |
| | | Vide Total executed Quantity from premeasuremet Page no. 13 to 15 | | | | | | | | 1735.46 | | |
| | | **Total Executed Quantity** | | | | | | | | 1735.46 | | |
| | | **Tender Quantity** | | | | | | | | 1433.06 | | |
| | | **Modified Schedule - B Quantity** | | | | | | | | | | |
| | | **Quantity Upto 125%** | | | | | | | | 1735.94 | | |
| | | **DPQ Quantity Paid in upto 2nd RA Bill** | | | | | | | | 1598.94 | | |
| | | **Now to be paid Quantity** | | | | | | | | | | |
| | | **Quantity Upto 125%** | | | | | | | | 136.52 | 5923.63 | 808682.00 |
| Item no. 17 | | Cleaning the existing black topped surface with brooms,soft brushes and finally dusting with old gunny bags and/or compressed air to receive bituminous treatment including cost of all materials,labhour, HOM of machineries complete as per specification and directions of the Engineer in charge. | | | | | | | | | | |
| | | | Sqm | | | | | | | | | |
| | | Vide Total executed Quantity from premeasuremet Page no. 16 & 17 | | | | | | | | 4091.32 | | |
| | | **Total Executed Quantity** | | | | | | | | 4091.32 | | |
| | | **Tender Quantity** | | | | | | | | 21788.70 | | |
| | | **Modified Schedule - B Quantity** | | | | | | | | 3630.00 | | |
| | | **Now to be paid Quantity** | | | | | | | | 4091.32 | | |
| | | **Quantity Limited to** | | | | | | | | 3630.00 | 5.35 | 19420.00 |
| Item no. 18 | | Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM complete as per specifications | | | | | | | | | | |
| | | | Sqm | | | | | | | | | |
| | | Vide Total executed Quantity from premeasuremet Page no. 18 to 20 | | | | | | | | 43183.45 | | |
| | | **Total Executed Quantity** | | | | | | | | 43183.45 | | |
| | | **Tender Quantity** | | | | | | | | 48128.40 | | |
| | | **Modified Schedule - B Quantity** | | | | | | | | 42717.17 | | |
| | | **DPQ Quantity Paid in upto 2nd RA Bill** | | | | | | | | 37144.06 | | |
| | | **Now to be paid Quantity** | | | | | | | | 6039.39 | | |
| | | **Quantity Limited to** | | | | | | | | 5573.11 | 12.85 | 71614.00 |

Contractor

CIVIL Pro Sig..... Date..... PMC BANGALORE

Assistant Engineer

Assistant executive Engineer

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Rate in RS. | Amount in RS. |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Item no-19 | | Providing and laying bituminous concrete using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications Clause 507 of MORTH V revision using40/60 TPH capacity H.M.P. with Mechanical Paver Gr-II (30 mm to 45 mm) with 5.4% VG-30 Bitumen | | | | | | | | | | |
| Measurements taken on | | | | | | | | | | | | |
| | | **Quantity Measured in upto 2nd RA Bill** | | | | | | | | **1485.76** | | |
| | | **Present Bill Measurements** | | | | | | | | | | |
| | | **Nisarga Layout** | | | | | | | | | | |
| | | 7th Cross, Zayan Travels Car Service Centre Road, North To South | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 1 | 15.00 | 5.00 | 4.85 | 4.93 | 0.04 | 2.96 | | |
| 15.00 | 30.00 | | Cum | 1 | 15.00 | 4.85 | 4.60 | 4.73 | 0.04 | 2.84 | | |
| 30.00 | 45.00 | | Cum | 1 | 15.00 | 4.60 | 5.15 | 4.88 | 0.04 | 2.93 | | |
| 45.00 | 60.00 | | Cum | 1 | 15.00 | 5.15 | 5.00 | 5.08 | 0.04 | 3.05 | | |
| 60.00 | 75.00 | | Cum | 1 | 15.00 | 5.00 | 5.10 | 5.05 | 0.04 | 3.03 | | |
| 75.00 | 90.00 | | Cum | 1 | 15.00 | 5.10 | 5.00 | 5.05 | 0.04 | 3.03 | | |
| 90.00 | 101.50 | | Cum | 1 | 11.50 | 5.00 | 4.70 | 4.85 | 0.04 | 2.23 | | |
| | | West To East | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 1 | 15.00 | 4.90 | 4.80 | 4.85 | 0.04 | 2.91 | | |
| 15.00 | 15.70 | | Cum | 1 | 0.70 | 4.80 | 4.80 | 4.80 | 0.04 | 0.13 | | |
| 15.70 | 30.00 | | Cum | 1 | 14.30 | 5.30 | 5.60 | 5.45 | 0.04 | 3.12 | | |
| 30.00 | 45.00 | | Cum | 1 | 15.00 | 5.60 | 5.15 | 5.38 | 0.04 | 3.23 | | |
| 45.00 | 46.70 | | Cum | 1 | 1.70 | 5.15 | 5.15 | 5.15 | 0.04 | 0.35 | | |
| 46.70 | 51.60 | | Cum | 1 | 4.90 | 4.15 | 3.95 | 4.05 | 0.04 | 0.79 | | |
| 51.60 | 56.20 | | Cum | 1 | 4.60 | 5.30 | 5.25 | 5.28 | 0.04 | 0.97 | | |
| 56.20 | 64.60 | | Cum | 1 | 8.40 | 4.20 | 4.30 | 4.25 | 0.04 | 1.43 | | |
| 64.60 | 75.00 | | Cum | 1 | 10.40 | 5.30 | 5.35 | 5.33 | 0.04 | 2.22 | | |
| 75.00 | 76.60 | | Cum | 1 | 1.60 | 5.35 | 5.36 | 5.36 | 0.04 | 0.34 | | |
| | | 5th Cross Road, North To South | | | | | | | | | | |
| 0.00 | 11.10 | | Cum | 1 | 11.10 | 5.70 | 5.90 | 5.80 | 0.04 | 2.58 | | |
| 11.10 | 20.00 | | Cum | 1 | 8.90 | 5.10 | 5.35 | 5.23 | 0.04 | 1.86 | | |
| 20.00 | 23.80 | | Cum | 1 | 3.80 | 7.00 | 6.95 | 6.98 | 0.04 | 1.06 | | |
| 23.80 | 30.00 | | Cum | 1 | 6.20 | 6.05 | 5.95 | 6.00 | 0.04 | 1.49 | | |
| 30.00 | 45.00 | | Cum | 1 | 15.00 | 5.95 | 5.50 | 5.73 | 0.04 | 3.44 | | |
| 45.00 | 60.00 | | Cum | 1 | 15.00 | 5.50 | 6.00 | 5.75 | 0.04 | 3.45 | | |
| 60.00 | 66.90 | | Cum | 1 | 6.90 | 6.00 | 6.30 | 6.15 | 0.04 | 1.70 | | |
| 66.90 | 75.00 | | Cum | 1 | 8.10 | 4.90 | 5.70 | 5.30 | 0.04 | 1.72 | | |
| 75.00 | 75.60 | | Cum | 1 | 0.60 | 5.70 | 5.65 | 5.68 | 0.04 | 0.14 | | |
| 75.60 | 76.80 | | Cum | 1 | 1.20 | 2.95 | 3.00 | 2.98 | 0.04 | 0.14 | | |
| | | Mithun White Pearl Apartment Road (East To West) | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 1 | 15.00 | 6.60 | 6.75 | 6.68 | 0.04 | 4.01 | | |
| 15.00 | 30.00 | | Cum | 1 | 15.00 | 6.75 | 6.50 | 6.63 | 0.04 | 3.98 | | |
| 30.00 | 45.00 | | Cum | 1 | 15.00 | 6.50 | 6.45 | 6.48 | 0.04 | 3.89 | | |
| 45.00 | 60.00 | | Cum | 1 | 15.00 | 6.45 | 6.45 | 6.45 | 0.04 | 3.87 | | |
| 60.00 | 75.00 | | Cum | 1 | 15.00 | 6.45 | 6.25 | 6.35 | 0.04 | 3.81 | | |
| 75.00 | 90.00 | | Cum | 1 | 15.00 | 6.25 | 6.20 | 6.23 | 0.04 | 3.74 | | |
| 90.00 | 96.40 | | Cum | 1 | 6.40 | 6.20 | 5.85 | 6.03 | 0.04 | 1.54 | | |
| | | Venkateshwara Nagar Mithuna Apartment Opp Road (East To West) | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 1 | 15.00 | 6.30 | 6.10 | 6.20 | 0.04 | 3.72 | | |
| 15.00 | 23.50 | | Cum | 1 | 8.50 | 6.10 | 6.30 | 6.20 | 0.04 | 2.11 | | 141.84 |

Contractor

CIVIL Pro Sig..... Date..... PMC BANGALORE

Assistant Engineer

Assistant Executive Engineer

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Rate in RS. | Amount in RS. |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | | 3rd Cross Road | | | | | | | | | | |
| | | (South To North) | | | | | | | | | | |
| 0.00 | 2.30 | | Cum | 1 | 2.30 | 6.50 | 5.40 | 5.95 | 0.04 | 0.55 | | |
| 2.30 | 15.00 | | Cum | 1 | 12.70 | 5.40 | 5.30 | 5.35 | 0.04 | 2.72 | | |
| 15.00 | 30.00 | | Cum | 1 | 15.00 | 5.30 | 5.40 | 5.35 | 0.04 | 3.21 | | |
| 30.00 | 45.00 | | Cum | 1 | 15.00 | 5.40 | 5.40 | 5.40 | 0.04 | 3.24 | | |
| 45.00 | 60.00 | | Cum | 1 | 15.00 | 5.40 | 5.65 | 5.53 | 0.04 | 3.32 | | |
| 60.00 | 75.00 | | Cum | 1 | 15.00 | 5.65 | 6.00 | 5.83 | 0.04 | 3.50 | | |
| 75.00 | 90.00 | | Cum | 1 | 15.00 | 6.00 | 5.45 | 5.73 | 0.04 | 3.44 | | |
| 90.00 | 100.60 | | Cum | 1 | 10.60 | 5.45 | 5.45 | 5.45 | 0.04 | 2.31 | | |
| 100.60 | 105.00 | | Cum | 1 | 4.40 | 7.30 | 7.50 | 7.40 | 0.04 | 1.30 | | |
| 105.00 | 109.70 | | Cum | 1 | 4.70 | 7.50 | 7.50 | 7.50 | 0.04 | 1.41 | | |
| 109.70 | 120.00 | | Cum | 1 | 10.30 | 5.55 | 5.85 | 5.70 | 0.04 | 2.35 | | |
| 120.00 | 135.00 | | Cum | 1 | 15.00 | 5.85 | 5.80 | 5.83 | 0.04 | 3.50 | | |
| 135.00 | 136.50 | | Cum | 1 | 1.50 | 5.80 | 6.00 | 5.90 | 0.04 | 0.35 | | |
| 136.50 | 150.00 | | Cum | 1 | 13.50 | 5.30 | 5.75 | 5.53 | 0.04 | 2.98 | | |
| 150.00 | 165.00 | | Cum | 1 | 15.00 | 5.75 | 5.45 | 5.60 | 0.04 | 3.36 | | |
| 165.00 | 180.00 | | Cum | 1 | 15.00 | 5.45 | 5.55 | 5.50 | 0.04 | 3.30 | | |
| 180.00 | 195.00 | | Cum | 1 | 15.00 | 5.55 | 5.50 | 5.53 | 0.04 | 3.32 | | |
| 195.00 | 210.00 | | Cum | 1 | 15.00 | 5.50 | 5.40 | 5.45 | 0.04 | 3.27 | | |
| 210.00 | 220.10 | | Cum | 1 | 10.10 | 5.40 | 4.60 | 5.00 | 0.04 | 2.02 | | |
| 220.10 | 222.00 | | Cum | 1 | 1.90 | 4.60 | 6.25 | 5.43 | 0.04 | 0.41 | | |
| | | | | | | | | | | | | |
| | | | Cum | 1 | 5.30 | 2.80 | 2.80 | 2.80 | 0.04 | 0.59 | | |
| | | | | | | | | | | | | |
| | | 4th Cross Road | | | | | | | | | | |
| | | (North To South) | | | | | | | | | | |
| 0.00 | 7.10 | | Cum | 1 | 7.10 | 7.60 | 5.60 | 6.60 | 0.04 | 1.87 | | |
| 7.10 | 15.00 | | Cum | 1 | 7.90 | 5.60 | 5.85 | 5.73 | 0.04 | 1.81 | | |
| 15.00 | 30.00 | | Cum | 1 | 15.00 | 5.85 | 6.10 | 5.98 | 0.04 | 3.59 | | |
| 30.00 | 45.00 | | Cum | 1 | 15.00 | 6.10 | 5.60 | 5.85 | 0.04 | 3.51 | | |
| 45.00 | 60.00 | | Cum | 1 | 15.00 | 5.60 | 5.80 | 5.70 | 0.04 | 3.42 | | |
| 60.00 | 75.00 | | Cum | 1 | 15.00 | 5.80 | 5.65 | 5.73 | 0.04 | 3.44 | | |
| 75.00 | 90.00 | | Cum | 1 | 15.00 | 5.65 | 5.95 | 5.80 | 0.04 | 3.48 | | |
| 90.00 | 105.00 | | Cum | 1 | 15.00 | 5.95 | 5.95 | 5.95 | 0.04 | 3.57 | | |
| 105.00 | 109.60 | | Cum | 1 | 4.60 | 5.95 | 6.30 | 6.13 | 0.04 | 1.13 | | |
| 109.60 | 118.80 | | Cum | 1 | 9.20 | 7.65 | 7.15 | 7.40 | 0.04 | 2.72 | | |
| 118.80 | 120.00 | | Cum | 1 | 1.20 | 5.55 | 5.55 | 5.55 | 0.04 | 0.27 | | |
| 120.00 | 135.00 | | Cum | 1 | 15.00 | 5.55 | 5.85 | 5.70 | 0.04 | 3.42 | | |
| 135.00 | 150.00 | | Cum | 1 | 15.00 | 5.85 | 6.15 | 6.00 | 0.04 | 3.60 | | |
| 150.00 | 165.00 | | Cum | 1 | 15.00 | 6.15 | 5.80 | 5.98 | 0.04 | 3.59 | | |
| 165.00 | 180.00 | | Cum | 1 | 15.00 | 5.80 | 5.35 | 5.58 | 0.04 | 3.35 | | |
| 180.00 | 195.00 | | Cum | 1 | 15.00 | 5.35 | 5.65 | 5.50 | 0.04 | 3.30 | | |
| 195.00 | 210.00 | | Cum | 1 | 15.00 | 5.65 | 5.65 | 5.65 | 0.04 | 3.39 | | |
| 210.00 | 222.00 | | Cum | 1 | 12.00 | 5.65 | 5.80 | 5.73 | 0.04 | 2.75 | | |
| 222.00 | 224.00 | | Cum | 1 | 2.00 | 5.80 | 6.75 | 6.28 | 0.04 | 0.50 | | |
| | | | | | | | | | | | | |
| | | 5th Cross Road | | | | | | | | | | |
| | | (South To North) | | | | | | | | | | |
| 0.00 | 15.00 | | Cum | 1 | 15.00 | 5.80 | 6.60 | 6.20 | 0.04 | 3.72 | | |
| 15.00 | 30.00 | | Cum | 1 | 15.00 | 6.60 | 6.15 | 6.38 | 0.04 | 3.83 | | |
| 30.00 | 45.00 | | Cum | 1 | 15.00 | 6.15 | 6.10 | 6.13 | 0.04 | 3.68 | | |
| 45.00 | 59.00 | | Cum | 1 | 14.00 | 6.10 | 5.95 | 6.03 | 0.04 | 3.37 | | |
| 59.00 | 60.00 | | Cum | 1 | 1.00 | 5.25 | 5.15 | 5.20 | 0.04 | 0.21 | | |
| 60.00 | 67.90 | | Cum | 1 | 7.90 | 5.15 | 5.20 | 5.18 | 0.04 | 1.64 | | |
| 67.90 | 75.00 | | Cum | 1 | 7.10 | 6.25 | 6.40 | 6.33 | 0.04 | 1.80 | | |
| 75.00 | 90.00 | | Cum | 1 | 15.00 | 6.40 | 6.30 | 6.35 | 0.04 | 3.81 | | |
| 90.00 | 105.00 | | Cum | 1 | 15.00 | 6.30 | 6.30 | 6.30 | 0.04 | 3.78 | | |
| 105.00 | 107.00 | | Cum | 1 | 2.00 | 6.30 | 6.90 | 6.60 | 0.04 | 0.53 | | |
| 107.00 | 114.70 | | Cum | 1 | 7.70 | 8.40 | 8.20 | 8.30 | 0.04 | 2.56 | | |
| 114.70 | 120.00 | | Cum | 1 | 5.30 | 5.05 | 5.00 | 5.03 | 0.04 | 1.07 | | |
| 120.00 | 135.00 | | Cum | 1 | 15.00 | 5.00 | 6.10 | 5.55 | 0.04 | 3.33 | | |

136.43

Contractor

CIVIL Pro Sig..... Date..... PMC BANGALORE

28/6/22

ಸಹಾಯಕ ಅಭಿಯಂತರರು
Assistant Engineer
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

28/06

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

BBMP (Ward No 05)

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Rate in RS. | Amount in RS. |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 135.00 | 150.00 | | Cum | 1 | 15.00 | 6.10 | 5.45 | 5.78 | 0.04 | 3.47 | | |
| 150.00 | 152.40 | | Cum | 1 | 2.40 | 5.45 | 5.35 | 5.40 | 0.04 | 0.52 | | |
| 152.40 | 165.00 | | Cum | 1 | 12.60 | 6.95 | 6.30 | 6.63 | 0.04 | 3.34 | | |
| 165.00 | 180.00 | | Cum | 1 | 15.00 | 6.30 | 6.15 | 6.23 | 0.04 | 3.74 | | |
| 180.00 | 195.00 | | Cum | 1 | 15.00 | 6.15 | 5.65 | 5.90 | 0.04 | 3.54 | | |
| 195.00 | 210.00 | | Cum | 1 | 15.00 | 5.65 | 5.25 | 5.45 | 0.04 | 3.27 | | |
| 210.00 | 216.00 | | Cum | 1 | 6.00 | 5.25 | 5.45 | 5.35 | 0.04 | 1.28 | | |
| | | Purpal Garden Apartment Road | | | | | | | | | | |
| 0.00 | 13.60 | | Cum | 1 | 13.60 | 4.85 | 4.60 | 4.73 | 0.04 | 2.57 | | |
| | | Deduction | | | | | | | | | | |
| | | Manhole | | | | | | | | | | |
| | | 0.75 Dia | Cum | -6 | 0.44 | | | | 0.04 | -0.11 | | |
| | | | | | Area of Circle = (3.142*0.75^2)/4= 0.44 | | | | | | | |
| | | 1m Dia | Cum | -7 | 0.79 | | | | 0.04 | -0.22 | | |
| | | | | | Area of Circle = (3.142*1^2)/4= 0.79 | | | | | | | |
| | | **Total Executed Quantity** | | | | | | | | **1727.34** | | |
| | | **Tender Quantity** | | | | | | | | **1925.14** | | |
| | | **Modified Schedule - B Quantity** | | | | | | | | **1708.69** | | |
| | | **DPQ Quantity Paid in upto 2nd RA Bill** | | | | | | | | **1485.76** | | |
| | | **Now to be paid Quantity** | | | | | | | | **241.58** | | |
| | | **Quantity Limited to** | | | | | | | | **222.93** | **8534.82** | **1902645.00** |
| Item no. 20 | | Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface/ Concrete Surface: Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area. thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35 standards specified. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. | | | | | | | | | | |
| **Measurements taken on** | | | | | | | | | | | | |
| | | **Quantity Measured in upto 2nd RA Bill** | | | | | | | | **948.08** | | |
| | | **Present Bill Measurements** | | | | | | | | | | |
| | | **Nisarga Layout** | | | | | | | | | | |
| | | 7th Cross, Zayan Travels Car Service Centre Road, North To South | | | | | | | | | | |
| 0.00 | 15.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 15.00 | 30.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 30.00 | 45.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 45.00 | 60.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 60.00 | 75.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 75.00 | 90.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 90.00 | 101.50 | | Sqm | 2 | 11.50 | 0.10 | 0.10 | 0.10 | | 2.30 | | |
| | | West To East | | | | | | | | | | |
| 0.00 | 15.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 15.00 | 15.70 | | Sqm | 2 | 0.70 | 0.10 | 0.10 | 0.10 | | 0.14 | | |
| 15.70 | 30.00 | | Sqm | 2 | 14.30 | 0.10 | 0.10 | 0.10 | | 2.86 | | |
| 30.00 | 45.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 45.00 | 46.70 | | Sqm | 2 | 1.70 | 0.10 | 0.10 | 0.10 | | 0.34 | | |
| 46.70 | 51.60 | | Sqm | 2 | 4.90 | 0.10 | 0.10 | 0.10 | | 0.98 | | |
| 51.60 | 56.20 | | Sqm | 2 | 4.60 | 0.10 | 0.10 | 0.10 | | 0.92 | | |
| 56.20 | 64.60 | | Sqm | 2 | 8.40 | 0.10 | 0.10 | 0.10 | | 1.68 | | |
| 64.60 | 75.00 | | Sqm | 2 | 10.40 | 0.10 | 0.10 | 0.10 | | 2.08 | | |
| 75.00 | 76.60 | | Sqm | 2 | 1.60 | 0.10 | 0.10 | 0.10 | | 0.32 | | |
| | | 5th Cross Road, North To South | | | | | | | | | | |
| 0.00 | 11.10 | | Sqm | 2 | 11.10 | 0.10 | 0.10 | 0.10 | | 2.22 | | |
| 11.10 | 20.00 | | Sqm | 2 | 8.90 | 0.10 | 0.10 | 0.10 | | 1.78 | | |

39.62

CIVIL Pro Sig. Date. BANGALORE

Contractor PAC

15/1/23

ಸಹಾಯಕ ಅಭಿಯಂತರರು
Assistant Engineer
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
Assistant Executive Engineer
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

BBMP (Ward No 05)

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Rate in RS. | Amount in RS. |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 20.00 | 23.80 | | Sqm | 2 | 3.80 | 0.10 | 0.10 | 0.10 | | 0.76 | | |
| 23.80 | 30.00 | | Sqm | 2 | 6.20 | 0.10 | 0.10 | 0.10 | | 1.24 | | |
| 30.00 | 45.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 45.00 | 60.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 60.00 | 66.90 | | Sqm | 2 | 6.90 | 0.10 | 0.10 | 0.10 | | 1.38 | | |
| 66.90 | 75.00 | | Sqm | 2 | 8.10 | 0.10 | 0.10 | 0.10 | | 1.62 | | |
| 75.00 | 75.60 | | Sqm | 2 | 0.60 | 0.10 | 0.10 | 0.10 | | 0.12 | | |
| 75.60 | 76.80 | | Sqm | 2 | 1.20 | 0.10 | 0.10 | 0.10 | | 0.24 | | |
| | | Mithun White Pearl Apartment Road (East To West) | | | | | | | | | | |
| 0.00 | 15.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 15.00 | 30.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 30.00 | 45.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 45.00 | 60.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 60.00 | 75.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 75.00 | 90.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 90.00 | 96.40 | | Sqm | 2 | 6.40 | 0.10 | 0.10 | 0.10 | | 1.28 | | |
| | | Venkateshwara Nagar Mithuna Apartment Opp Road (East To West) | | | | | | | | | | |
| 0.00 | 15.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 15.00 | 23.50 | | Sqm | 2 | 8.50 | 0.10 | 0.10 | 0.10 | | 1.70 | | |
| | | 3rd Cross Road (South To North) | | | | | | | | | | |
| 0.00 | 2.30 | | Sqm | 2 | 2.30 | 0.10 | 0.10 | 0.10 | | 0.46 | | |
| 2.30 | 15.00 | | Sqm | 2 | 12.70 | 0.10 | 0.10 | 0.10 | | 2.54 | | |
| 15.00 | 30.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 30.00 | 45.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 45.00 | 60.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 60.00 | 75.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 75.00 | 90.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 90.00 | 100.60 | | Sqm | 2 | 10.60 | 0.10 | 0.10 | 0.10 | | 2.12 | | |
| 100.60 | 105.00 | | Sqm | 2 | 4.40 | 0.10 | 0.10 | 0.10 | | 0.88 | | |
| 105.00 | 109.70 | | Sqm | 2 | 4.70 | 0.10 | 0.10 | 0.10 | | 0.94 | | |
| 109.70 | 120.00 | | Sqm | 2 | 10.30 | 0.10 | 0.10 | 0.10 | | 2.06 | | |
| 120.00 | 135.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 135.00 | 136.50 | | Sqm | 2 | 1.50 | 0.10 | 0.10 | 0.10 | | 0.30 | | |
| 136.50 | 150.00 | | Sqm | 2 | 13.50 | 0.10 | 0.10 | 0.10 | | 2.70 | | |
| 150.00 | 165.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 165.00 | 180.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 180.00 | 195.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 195.00 | 210.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 210.00 | 220.10 | | Sqm | 2 | 10.10 | 0.10 | 0.10 | 0.10 | | 2.02 | | |
| 220.10 | 222.00 | | Sqm | 2 | 1.90 | 0.10 | 0.10 | 0.10 | | 0.38 | | |
| | | 4th Cross Road (North To South) | | | | | | | | | | |
| 0.00 | 7.10 | | Sqm | 2 | 7.10 | 0.10 | 0.10 | 0.10 | | 1.42 | | |
| 7.10 | 15.00 | | Sqm | 2 | 7.90 | 0.10 | 0.10 | 0.10 | | 1.58 | | |
| 15.00 | 30.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 30.00 | 45.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 45.00 | 60.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 60.00 | 75.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 75.00 | 90.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 90.00 | 105.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |

100.74

Contractor

CIVIL Pro Sig. Date. PMC BANGALORE

Assistant Engineer

Assistant Executive Engineer

BBMP (Ward No 05)

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Rate in RS. | Amount in RS. |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 105.00 | 109.60 | | Sqm | 2 | 4.60 | 0.10 | 0.10 | 0.10 | | 0.92 | | |
| 109.60 | 118.80 | | Sqm | 2 | 9.20 | 0.10 | 0.10 | 0.10 | | 1.84 | | |
| 118.80 | 120.00 | | Sqm | 2 | 1.20 | 0.10 | 0.10 | 0.10 | | 0.24 | | |
| 120.00 | 135.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 135.00 | 150.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 150.00 | 165.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 165.00 | 180.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 180.00 | 195.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 195.00 | 210.00 | | Sqm | 2 | 12.00 | 0.10 | 0.10 | 0.10 | | 2.40 | | |
| 210.00 | 222.00 | | Sqm | 2 | 2.00 | 0.10 | 0.10 | 0.10 | | 0.40 | | |
| 222.00 | 224.00 | | | | | | | | | | | |
| | | 5th Cross Road (South To North) | | | | | | | | | | |
| | | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 0.00 | 15.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 15.00 | 30.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 30.00 | 45.00 | | Sqm | 2 | 14.00 | 0.10 | 0.10 | 0.10 | | 2.80 | | |
| 45.00 | 59.00 | | Sqm | 2 | 1.00 | 0.10 | 0.10 | 0.10 | | 0.20 | | |
| 59.00 | 60.00 | | Sqm | 2 | 7.90 | 0.10 | 0.10 | 0.10 | | 1.58 | | |
| 60.00 | 67.90 | | Sqm | 2 | 7.10 | 0.10 | 0.10 | 0.10 | | 1.42 | | |
| 67.90 | 75.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 75.00 | 90.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 90.00 | 105.00 | | Sqm | 2 | 2.00 | 0.10 | 0.10 | 0.10 | | 0.40 | | |
| 105.00 | 107.00 | | Sqm | 2 | 7.70 | 0.10 | 0.10 | 0.10 | | 1.54 | | |
| 107.00 | 114.70 | | Sqm | 2 | 5.30 | 0.10 | 0.10 | 0.10 | | 1.06 | | |
| 114.70 | 120.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 120.00 | 135.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 135.00 | 150.00 | | Sqm | 2 | 2.40 | 0.10 | 0.10 | 0.10 | | 0.48 | | |
| 150.00 | 152.40 | | Sqm | 2 | 12.60 | 0.10 | 0.10 | 0.10 | | 2.52 | | |
| 152.40 | 165.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 165.00 | 180.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 180.00 | 195.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 195.00 | 210.00 | | Sqm | 2 | 6.00 | 0.10 | 0.10 | 0.10 | | 1.20 | | |
| 210.00 | 216.00 | | | | | | | | | | | |
| | | Purpal Garden Apartment Road | | | | | | | | | | |
| 0.00 | 13.60 | | Sqm | 2 | 13.60 | 0.10 | 0.10 | 0.10 | | 2.72 | | |
| | | Hegde Nagara | | | | | | | | | | |
| | | Win Field Garden | | | | | | | | | | |
| | | 5th Cross Road (W1941) | | | | | | | | | | |
| | | (From South to North) | | | | | | | | | | |
| 0.00 | 2.70 | | Sqm | 2 | 2.70 | 0.10 | 0.10 | 0.10 | | 0.54 | | |
| 2.70 | 15.00 | | Sqm | 2 | 12.30 | 0.10 | 0.10 | 0.10 | | 2.46 | | |
| 15.00 | 30.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 30.00 | 45.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 45.00 | 60.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 60.00 | 75.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 75.00 | 90.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 90.00 | 105.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 105.00 | 120.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 120.00 | 135.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 135.00 | 150.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 150.00 | 165.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 165.00 | 180.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |

105.72.

Contractor

CIVIL Pro
Sig.
Date.
PMC
BANGALORE

Assistant Engineer

Assistant Executive Engineer

BBMP (Ward No 05)

| Chainage From | Chainage To | Description of Item | Unit | No | Length (m) | Breadth B1 | Breadth B2 | Breadth Avg B | Depth (m) | Quantity | Rate in RS. | Amount in RS. |
|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 180.00 | 185.20 | | Sqm | 2 | 5.20 | 0.10 | 0.10 | 0.10 | | 1.04 | | |
| 185.20 | 188.00 | | Sqm | 2 | 2.80 | 0.10 | 0.10 | 0.10 | | 0.56 | | |
| 188.00 | 190.50 | | Sqm | 2 | 2.50 | 0.10 | 0.10 | 0.10 | | 0.50 | | |
| | | 6th Cross Road (W1935) (From South to North) | | | | | | | | | | |
| 0.00 | 2.00 | | Sqm | 2 | 2.00 | 0.10 | 0.10 | 0.10 | | 0.40 | | |
| 2.00 | 15.00 | | Sqm | 2 | 13.00 | 0.10 | 0.10 | 0.10 | | 2.60 | | |
| 15.00 | 30.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 30.00 | 45.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 45.00 | 60.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 60.00 | 75.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 75.00 | 90.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 90.00 | 105.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 105.00 | 120.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 120.00 | 135.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 135.00 | 150.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 150.00 | 165.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 165.00 | 180.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 180.00 | 181.50 | | Sqm | 2 | 1.50 | 0.10 | 0.10 | 0.10 | | 0.30 | | |
| | | 9th Cross Road (From South to North) | | | | | | | | | | |
| 0.00 | 2.80 | | Sqm | 2 | 2.80 | 0.10 | 0.10 | 0.10 | | 0.56 | | |
| 2.80 | 15.90 | | Sqm | 2 | 13.10 | 0.10 | 0.10 | 0.10 | | 2.62 | | |
| 15.90 | 30.00 | | Sqm | 2 | 14.10 | 0.10 | 0.10 | 0.10 | | 2.82 | | |
| 30.00 | 45.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 45.00 | 60.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 60.00 | 75.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 75.00 | 79.90 | | Sqm | 2 | 4.90 | 0.10 | 0.10 | 0.10 | | 0.98 | | |
| 79.90 | 89.60 | | Sqm | 2 | 9.70 | 0.10 | 0.10 | 0.10 | | 1.94 | | |
| 89.60 | 90.00 | | Sqm | 2 | 0.40 | 0.10 | 0.10 | 0.10 | | 0.08 | | |
| 90.00 | 105.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 105.00 | 116.70 | | Sqm | 2 | 11.70 | 0.10 | 0.10 | 0.10 | | 2.34 | | |
| 116.70 | 126.90 | | Sqm | 2 | 10.20 | 0.10 | 0.10 | 0.10 | | 2.04 | | |
| 126.90 | 137.90 | | Sqm | 2 | 11.00 | 0.10 | 0.10 | 0.10 | | 2.20 | | |
| | | MSR Mansion Road (North to South) | | | | | | | | | | |
| 0.00 | 5.80 | | Sqm | 2 | 5.80 | 0.10 | 0.10 | 0.10 | | 1.16 | | |
| 5.80 | 9.70 | | Sqm | 2 | 3.90 | 0.10 | 0.10 | 0.10 | | 0.78 | | |
| 9.70 | 15.00 | | Sqm | 2 | 5.30 | 0.10 | 0.10 | 0.10 | | 1.06 | | |
| 15.00 | 30.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 30.00 | 45.00 | | Sqm | 2 | 15.00 | 0.10 | 0.10 | 0.10 | | 3.00 | | |
| 45.00 | 50.00 | | Sqm | 2 | 5.00 | 0.10 | 0.10 | 0.10 | | 1.00 | 75.98 | |
| | | **Total Executed Quantity** | | | | | | | | **1270.14** | | |
| | | **Tender Quantity** | | | | | | | | **1446.08** | | |
| | | **Modified Schedule - B Quantity** | | | | | | | | **1262.32** | | |
| | | **DPQ Quantity Paid in upto 2nd RA Bill** | | | | | | | | **948.08** | | |
| | | **Now to be paid Quantity** | | | | | | | | **322.06** | | |
| | | **Quantity Limited to** | | | | | | | | **314.24** | **459.29** | **144327.00** |
| E1 | | Construction of Granular Sub-Base of required grading as per design mixing in a mechanical mix plant at OMC, carriage of mixed Material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the desired density, comple and directions of the Engineer in charge. | | | | | | | | | | |
| | | | Cum | | | | | | | | | |
| | | **Total Executed Quantity** | | | | | | | | **497.79** | | |
| | | **Modified Schedule - B Quantity** | | | | | | | | **497.79** | | |
| | | **DPQ Quantity Paid in upto 2nd RA Bill** | | | | | | | | **497.79** | | |
| | | **Now to be paid Quantity** | | | | | | | | **Nil** | | |
| | | | | | | | | | | | **Sub Total** | **4397986.00** |
| | | | | | | | | | | | **GST @18%** | **791638.00** |
| | | | | | | | | | | | **TOTAL AMOUNT** | **5189624.00** |

4397000.00
791460.00
5188460.00

CIVIL Pro Sig..... Date..... BANGALORE

Contractor PMC

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು 22/3/23
Assistant Engineer
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು 23/3/23
Assistant executive Engineer
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ